

ACTION TAKEN

- We found a loose CT input Connection on the Blue phase input on the terminal block
- We fastened/tightened the loose CT connection
- We downloaded data for further analysis
- We carried out CT Analyzer tests on all the phases and all CTs passed the test








CONCLUSION

- Anomaly was rectified and the node is working properly

NOTE:

Power factor is very poor (about 0.15)
 Active power in the blue phase fluctuates from negative to positive. This needs further analysis
 Energy reconciliation shall be done based on meter downloaded data

MEMBERS PRESENT

NAME	COMPANY	SIGNATURE
NDAWULA PETER	UMEME	
LAKONY JOEL	UEDCL	
WANYAMA FRANCO	UEDCL	
Essemye Peter B.	UMEME	
Mumukonde Sami	UMEME	
PIERRA ONZIZITO	UMEME	
KIMERA JOSEPH	UETCL	
KOSABASA NEBERI	UETCL	